

Elizabethtown Area School District

Preliminary Design / Construction Phasing Schedule

Building Improvements Projects

12/1/15

	2016												2017												2018												2019																	
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A										
1 Bainbridge ES	Design/LDP/Approvals												Bid			Vacate						Re-Occupy																																
													Construction			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15																								
2 Rheems ES													Design/LDP/Approvals												Bid/Vacate			Re-Occupy																										
																									Construction			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15												

Based on staggered schedule

Bainbridge ES - 1st Building for Renovation

Design / LDP Jan 2016 - Dec 2016

Bid January - March 2017

Students vacate BB Summer 2017

Construction Start Summer 2017

Students re-occupy BB - Summer 2018

Rheems ES - 2nd Building for Renovation

Design / LDP June 2017 - May 2018

Bid June - August 2018

Students vacate Rheems Summer 2018

Construction Start Summer 2018

Students re-occupy Rheems - Summer 2019

Miscellaneous

Mill Road ES - future determination to be made

*LDP- Land Development Process